

PROYECTO CONSTRUCCION DE AULAS INTELIGENTES ESCUELAS PROFESIONALES - UTE

AVANCE FINANCIERO ACUMULADO AL 31 DE MARZO DEL 2018

PROYECTO	PERIODO	ADAPTACION DE TERRENOS	MATERIALES	MANO DE OBRA	GASTOS INDIRECTOS	MAQ
CONSTRUCCION AULAS INTELIGENTES ESCUELAS PROFESIONALES - UTEA	2015				S/. 23,640.00	S/.
	2016	S/. 58,820.12	S/. 1,539,668.67	S/. 538,491.16	S/. 272,711.00	S/.
	2017	S/.	S/. 2,274,782.42	S/. 2,007,222.46	S/. 454,761.36	S/.
	2018	S/.	S/. 989,661.69	S/. 1,020,592.73	S/. 158,361.32	S/.
TOTAL AL 31/03/2018		S/. 58,820.12	S/. 4,804,112.78	S/. 3,566,306.35	S/. 909,473.68	S/.

CUADRO DE RESUMEN:

MONTO APROBADO

S/. 18,135,812.95

GASTO EJECUTADO AL 31/03/2018

S/. 9,366,353.93

SALDO POR EJECUTAR

S/. 8,769,459.02



UNIVERSIDAD TECNOLÓGICA DE LOS ANDES
PROYECTO CONSTRUCCION DE AULAS INTELIGENTES
ESCUELAS PROFESIONALES - UTEA

Airy Mitchell A. Baca Sarmiento
DIRECTORA GENERAL
RESIDENTE DE OBRA



CONSTRUCCION DE AULAS INTELIGENTES
ESCUELAS PROFESIONALES - UTE

Sunilda Salas Yajal
ASISTENTE ADMINISTRATIVO